

# **Overview of Facility Checkout Runs Planned for Spring 2014 at the NASA Glenn Research Center 10x10 Supersonic Wind Tunnel**

Julius A. Giriunas

Supersonic Tunnel Association International (STAI)

121<sup>st</sup> Semi-Annual Meeting

May 11- 13, 2014



# NASA Glenn Research Center Cleveland, Ohio

Glenn Research Center  
Cleveland, Ohio

## *10x10ft. Supersonic Wind Tunnel*



Test Section  
10ft.x10ft.x40ft. long



Mach No.: 2.0 to 3.5  
and 0 to 0.4 (240 knots)  
Altitude: 50,000 to 150,000 ft.  
Temperature: 60° to 680°F  
Fuels: Liquid JP, hydrogen and oxygen  
Continuous Operation: 250,000 hp drive motors  
Remotely accessible real-time data display


Supersonic and Subsonic test modes  
Aerodynamic–Closed loop  
Propulsion–Open loop



CD-98-77058

Compressor-1  
8 stage  
Mach 2.0-2.5  
 $Pr=2.8$

Compressor-2  
10 stage  
Mach 2.5-3.5  
 $Pr=2.4$



# Facility Checkout Runs Planned

1. Integrated System Test (IST) of
  - a. new Facility Control System (Ovation)
  - b. new Data Acquisition System (COBRA)
2. Tunnel Calibration - check calibration using 5 wedge array
3. Mach 4 test run - attempt to expand operating envelope
4. Expansion Joint No. 2 - collect displacement data

# 1a - IST Facility Control System (Ovation)

New Facility Control System – why replace current one?

- The original WDPF (Westinghouse Distributed Process Family) control system was installed in 1990 and was upgraded to Ovation in 2002.
- Control system PC's that were installed in 2002 are obsolete and spare parts for them are difficult to find.
- Emerson will discontinue support for the Q-Line I/O card hardware in 2018 - was in place since 1990.



# 1a - IST Facility Control System (Ovation)

- Activities from Fall 2012 to Spring 2014
  - Original control system functions were fully documented
  - Emerson performed the system conversion
  - System procured from Emerson
    - Factory acceptance tests performed for Software and Hardware
  - Removed the old system / installed new system
  - Perform sub-system checkouts


-----

- Begin Integrated System Test



# 1a - IST Facility Control System (Ovation)

Tunnel layout with 11 DPU locations supporting 19 sub-systems





# 1a **IST - Facility Control System (Ovation)**

17 of 19 Subsystems being verified

- |                            |   |
|----------------------------|---|
| 1. Ovation                 | 11. Valves 6900 and 6905                      |
| 2. Main compressor         | 12. Miscellaneous Valves                      |
| 3. Secondary<br>compressor | 13. Flexwall                                  |
| 4. Air Dryer               | 14. Second Throat                             |
| 5. Coolers #1 and #2       | 15. Exhausters                                |
| 6. Hydraulic stations      | 16. Tunnel Manholes-<br>doors-gates-vent fans |
| 7. Pressure Ratio #1       | 17. Test Section Struts                       |
| 8. Pressure Ratio #2       | 18. Model Air Systems                         |
| 9. Pressure Level          | 19. Tunnel Air Heater                         |
| 10. 24-Foot Valve          |   |

# 1b - IST Data Acquisition System (COBRA)

## New Data Acquisition System – why replace current system?

- Current steady state data systems have components that are over 30 years old.
- Replacement parts and/or system components are no longer being made or supported by manufacturers.
- New items can no longer be incorporated due to software incompatibilities with existing systems.
- Current data system no longer provides customers with the recording rates that are often requested in test.
- Software support for the computer systems ended in 2013.

# 1b - IST Data Acquisition System (COBRA)

## System Comparison


	ESCORT	COBRA
<b>Architecture</b>	Central/Bus Level	Distributed/Network
<b>Input Channels</b>	2000 Max	Over 5000 (upper limit not determined)
<b>Calculations</b>	8000 Max	Over 20,000 (upper limit not determined)
<b>Sampling Rate</b>	1 per sec. (typical) up to 10 per sec. (custom w/limitations)	12 ½, 25, 50, 100, 200, 400 & 800 samples per second
<b>Display Windows/ Views</b>	16 Max	32 stations with multiple pages/monitors per station
<b>Display Update</b>	1-2 updates per second	12 ½ updates per second
<b>Display Type</b>	Alphanumeric or Graphical page	Alphanumerics and Graphics on same page
<b>Storage</b>	36 Gigabytes (application/data)	TeraBytes (scalable to PetaBytes)
<b>Signal Conditioning Support</b>	Limited	Precision Filters, Endevco, Pacific, etc.
<b>Time Stamping</b>	IRIG B	IRIB B, GPS
<b>System Configuration/Setup</b>	Multiple ACSII files	Spreadsheet
<b>User Interfaces</b>	Command Line	Graphical

## 2 - Tunnel Calibration Using 5 Wedge Array

- Primary objective of the check calibration is to verify that the 1999 full calibration has not changed.
- Secondary objective is to apply the principles of statistical process control (SPC) to determine if the 10x10 SWT is a stable system (that is repeatable and predictable)
- Verify that the new data system COBRA collects data as effectively as the current data system Escort.

## 2 Tunnel Calibration using 5 Wedge Array

NASA  
C-99-900



National Aeronautics and Space Administration  
John H. Glenn Research Center at Lewis Field

- The array is a 16-inch square frame
- Supports 5 supersonic wedge probes
  - One wedge at each corner
  - The fifth at the center of the array
- A larger 17-wedge array was used for the 1999 full tunnel calibration tests)

## 2 - Tunnel Calibration Using 5 Wedge Array

The instrumented wedges will measure

- Total pressure
- Mach number
- One component of flow angle
  - vertical orientation for measurement of yaw angle
  - horizontal orientation provides pitch flow angle

### Test Conditions

- Aerodynamic (closed-loop) cycle
- Mach number sweep from 2.5 to 3.5 in 0.1 increments
- 3 different Reynolds numbers (2.5, 1.5, and 0.5 x  $10^6$  per ft)
- Multiple repeat runs on different days



### 3 - Mach 4 Test Run

- Current tunnel speed range is Mach 2.0 to 3.5.
- Tunnel was originally built to reach a speed of Mach 4.0.
- Possible limiting factors are the flow characteristics and terminal shock in the second throat which caused higher losses than expected.
- The objective for the Mach 4 test is to evaluate the behavior of the second throat.


### 3 - Mach 4 Test Run

- The flexwall contours can achieve the area ratio for Mach 4 operation.
- As currently operated, the pressure ratio required to achieve Mach 4 operation exceeds the available pressure ratio from the two compressor drives.
- At the time of the tunnel's design (early 1950's) the proper design and operation of a variable second throat was more of an art than a science.
- CFD tools have been used to prepare a better understanding of second throat fluid dynamics - tunnel procedures could be changed to enable Mach 4 operation.

# 3 - Mach 4 Test Run

Instrumentation will be collecting data during the entire test entry (IST, check-calibration up to M3.5) in addition to the data collected during the actual Mach 4 portion of the test.

Two 18" rakes



Five 24" rakes



Two 60" rakes



In-stream pressure from large rakes and wall statics (next chart) will be recorded as the tunnel pressure ratio and second throat geometry is varied.

**TUNNEL CEILING - SECOND THROAT**

Line DS  
CS  
AS  
ES

Pt###uf Pt###fw Pt###suf Pt###sdw Pt###xf

**TUNNEL FLOOR - SECOND THROAT**

**SOUTH WALL - SECOND THROAT**

Line EM  
AC  
BC  
CC  
DC  
EC  
FC  
GC  
IC

Pt###fw Pt###suf Pt###sdw Pt###xw

**NORTH WALL - SECOND THROAT**

Line IW  
Line DW  
Line AW

**TUNNEL CEILING - SECOND THROAT**

**TUNNEL FLOOR - SECOND THROAT**

**North wall (outside view)**

**South wall (inside view)**

**Ceiling (outside view)**

**Flow direction: FLOW**

**Dynamics, (10)**

## 4 - Expansion Joint No. 2 Collect displacement data



### Expansion Joint Description

- Provides for the relative tunnel motion between the test section exit and compressor #1 inlet leg of the tunnel loop.
- Diameter 26 ft  
Material: 304ss  
No. of convolutions: 5
- Current expansion joint needs to be replaced due to cracks in the bellows.




## 4 - Expansion Joint No. 2 Collect displacement data

Crack along and across convolutions



Crack repaired via weld



Crack covered with RTV coat for additional sealing



## 4 - Expansion Joint No. 2 Collect displacement data

### Global Analysis from Mezzanine

- Attach targets with self adhesive tape or magnetic backing



## 4 - Expansion Joint No. 2 Collect displacement data




Figure 1.—10- by 10-Foot Supersonic Wind Tunnel (10x10 SWT).

## 4 - Expansion Joint No. 2 Collect displacement data

### Global Analysis from Lower Level

- Attach targets with self adhesive tape or magnetic backing




- Data Collected by:
  - Photogrammetry
  - Accelerometers
  - Thermocouples

# Facility Checkout Runs Planned - Schedule

1. IST - Integrated System Test of
  - a. new Facility Control System (Ovation) (10 days)
  - b. new Data Acquisition System (COBRA)
2. Tunnel Calibration - check calibration using a 5 wedge array (5 days)
3. Mach 4 test run - attempt to expand operating envelope (2 days)
4. Expansion Joint No. 2 - Collect displacement data during calibration run

Schedule – Checkout runs planned for May-June 2014



# Backup Slides



# Data Acquisition System Replacement



**Collect**  
**Observe**  
**Broadcast**  
**Record &**  
**Analyze**

# 1a - IST Facility Control System (Ovation)

## History and rationale for upgrade

The WDPF control system was installed in 1990 and was upgraded to Ovation in 2002. Emerson will discontinue support for the Q-Line I/O cards in 2018. Control system PC's are obsolete and spare parts for them are difficult to find.

There are 2 phases of upgrades required.

1. "Evergreen" upgrade.

- Upgrade from OCR161 to OCR400 controllers

- Upgrade to latest Ovation software revision (3.x ?)

- Control sheet change from AutoCAD

- PC upgrades to Windows7 (or WindowsXP)

- Server upgrades to Windows Server2008 (or 2003)

- Network hardware upgrade

- Historian upgrade to OPH

- Upgrade of security functions utilizing AV and domain servers

2. Upgrade of existing Q-Line I/O to Ovation migration I/O and standard R-Line I/O.

# 1a - IST Facility Control System (Ovation)

## Control system hardware

Existing DPU with OCR161 controllers and Q-Line I/O



New system with OCR400 controllers and migration I/O



# 1b - IST Data System (COBRA)

## System Design Goals

- Incorporate existing Capabilities & Sub Systems (Current Escort Data System)
- Commercial Hardware
  - PCs
  - Switches
  - A/Ds (exploring multiple vendors)
- Operating System Independence
  - Linux (Data Viewers, Calculator)
  - Windows (Data Viewers, ADAS-Subsystem Interface)
- Standard Programming Languages
  - C++, C, Fortran
- Open Source Software
  - Qt application framework for developing graphical user interfaces (GUI)
- Scalable (Displays, Calculators, Subsystems & Number of analog channels – by chassis)

# 1b - IST Data System (COBRA)

## System Design Goals

- Multiple Data Acquisition Rates (12½, 25, 50, 100...800 – multiples of 2)
- Anti-Aliasing (analog inputs AND displays)
- Up to 32 WYSIWYG Graphical Displays (What You See Is What You Get!)
- System Configuration via “Spreadsheets” or other Graphical methods
- DSP (Digital Signal Processing)
- Life Cycle
  - High Level Network architecture, 20 yrs
  - Hardware, 10 yrs

New  
Capabilities!

# 3 - Mach 4 Test Run

Note: wall rakes are on the South wall and four (4) new south wall statics for the rakes, (Line DS)

